

11. Staff Women's [175] & Staff Men's [176]: Porcelain tile installation has not started. Mike indicated they are scheduled to return to the site tomorrow.
12. Vestibule [185]:
 - a. Gypsum board has been left off around opening for frame (185B). Mike indicated the gypsum board will be installed after the aluminum frame is installed.
 - b. The LVT has been delivered and is being stored.
13. Mayor [186]: Jaron Rosien requested the exposed steel structure be painted SW7019 Gauntlet Gray to match the hollow metal door frames.

Exterior / Site:

1. Mike indicated contractors will be onsite next week to complete the installation of the metal soffit, gutters, and downspouts at Phase 2.
2. Windstream poles remain. Contractors have left panels out of the concrete pavement with reinforcing dowels.
3. Installation of the exterior storefront frames and glazing has not started.
4. Mechanical contractors have installed ACCU-3 & ACCU-4 at the southeast corner of the building.

Respectfully Submitted,

FARNSWORTH GROUP, INC. formerly Design Alliance, Inc.



Kristofer J. Orth, AIA

KJO:bv

Cc: Brent Hinson, City of Washington (for distribution)
John Bushong, Bushong Construction
Mike Fleming, Bushong Construction
Tyler Luttenegger PE, MODUS
Steve Soupier PE, Fox Engineering
Job Book

Enclosures













