

FIELD OBSERVATION #20

Project: Washington Fire Station
Washington, Iowa

Date: September 3, 2019
Time: 1:30 p.m.

Weather: Partly Cloudy
Temperature: 85°

Present:	Tom Wide	Fire Chief
	John Bushong	Bushong Construction
	Tyler Luttenegger	Modus
	Nathan Doggett	Design Alliance, Inc./Farnsworth Group, Inc.
	Kristofer Orth	Design Alliance, Inc./Farnsworth Group, Inc.

The purpose of this field observation was to review construction progress made to date and answer construction related questions.

SITE/EXTERIOR:


1. Contractors have hung exterior hollow metal doors.
2. Concrete stair has not been poured south of the building.
3. Contractors are working on final connections to the condensing units located east of the building.

INTERIOR:

1. Apparatus Bay [120]:
 - a. Electricians are pulling wire.
 - b. The high bay light fixtures are being stored.
 - c. Ductwork materials for the area under the mezzanine are being stored.
 - d. Exhaust Fan EF-1 & associated ductwork has been installed.
 - e. The painter has started priming the interior CMU walls.
2. Wash Bay [126]: Discussed the location of the (2) GUH-1 on the west side of the bay.
3. Kristofer expressed concerns to John regarding the duct opening between Storage [123] and Decon/Hose Room [124]. He indicated he will follow up with KPFF for resolution.
4. Decon/Hose Room [124]:
 - a. Wire is being pulled into Panel B.
 - b. Plumbing rough-in work has been completed along the west wall.
5. A question was raised regarding the height of the power washer flue on the south side of the building. Tyler agreed to provide feedback to the installer.
6. Training Room [103] & Day Room [108]:
 - a. Ductwork has been insulated.
 - b. Mudding & Taping work appears to be completed.
7. Kitchen [104]: Ductwork for the Makeup Air unit has been installed above the Kitchen Hood.
8. Contractors are in the process of installing hollow metal door (108B).

Respectfully Submitted,

Design Alliance, Inc., is now FARNSWORTH GROUP, INC.



Kristofer J. Orth, AIA

KJO:bv

Cc: Brent Hinson, City of Washington (for distribution)
Nathan Kress, PE, kpff
John Bushong, Bushong Construction
Job Book

Steve Soupir PE, Fox Engineering
Tyler Luttenegger PE, MODUS
Mike Flemming, Bushong Construction

Enclosures







