



## FIELD OBSERVATION #01

Project: Washington City Hall & Police Station  
Washington, Iowa

Date: November 19, 2019  
Time: 10:00 a.m.

Weather: Overcast  
Temperature: 41°

Present: Kristofer Orth Farnsworth Group, formerly Design Alliance

The purpose of this field observation was to review construction progress made to date.

1. Contractors have removed concrete paving outside the Phase 1 work area near the exterior walls.
2. Treated lumber has been installed in the existing overhead door openings in preparation for framing the exterior walls.
3. Contractors have started wall framing at the existing west overhead doors.
4. Some plastic has been draped at the north end of the Phase 1 work area, but it is not a dust barrier as it is not fully installed.
5. Contractors are working in the east portion of the Phase 1 work area, saw cutting and removing portions of the existing concrete slab.
6. The opening in the existing metal wall panels to the Fire Station Vestibule has been installed.
7. Demolition of the existing Kitchen and sleeping loft structure has been completed.

Respectfully Submitted,

FARNSWORTH GROUP, INC. formerly Design Alliance, Inc.

Kristofer J. Orth, AIA  
KJO:bv

Cc: Brent Hinson, City of Washington (for distribution)  
John Bushong, Bushong Construction  
Mike Fleming, Bushong Construction  
Tyler Luttenegger PE, MODUS  
Steve Soupir PE, Fox Engineering  
Job Book

Enclosures



