


5. Under-floor plumbing has been installed and concrete has been poured back in the trenches.
6. The existing CMU wall as been sawcut to widen the east corridor opening between Phase 1 and Phase 2.
7. The woven support fabric has been installed at the underside of the existing roof purlins in preparation for installation of new roof insulation and metal roofing.
8. Mike indicated filters have been added at the return air intakes presently open to the Phase 2 work area. When Bushong is working and producing exhaust in the Phase 2 work area they are making sure adequate fresh air is present, so they are not polluting the Phase 1 occupied area.

Phase 1 – Interior:

1. Kristofer and Mike reviewed the Substantial Completion – Phase 1 list. Kristofer agreed to update and issue the remaining items.

Respectfully Submitted,

FARNSWORTH GROUP, INC. formerly Design Alliance, Inc.



Kristofer J. Orth, AIA

KJO:bv

Cc: Brent Hinson, City of Washington (for distribution)
John Bushong, Bushong Construction
Mike Fleming, Bushong Construction
Tyler Luttenegger PE, MODUS
Steve Soupier PE, Fox Engineering
Job Book

Enclosures







