

# N. 4<sup>th</sup> Ave. Improvements

## Construction Update – Washington, IA



The intent of this update is to give an overview of work completed and a projection of work expected in the following weeks. It is intended to be a general overview and be tentative in nature. Construction progress may differ from the information provided due to weather or other construction elements.

### **Previous Work Overview:** June 26 – July 2

- Existing utilities such as natural gas mains and communication lines have being relocated.
- N. 4<sup>th</sup> Ave. is closed from E. 3<sup>rd</sup> St. to E. 7<sup>th</sup> St. Please observe traffic control/detour signs.
- Sanitary sewer work on N. 4<sup>th</sup> Ave. near the railroad tracks is ongoing.
- CEI has completed water main installation from south to north and is nearing E. 9<sup>th</sup> St.

### **Upcoming Work Overview:** July 3 – July 10

- Minor cleanup work onsite is expected on Friday July 3<sup>rd</sup>
- CEI will continue sanitary sewer work on N. 4<sup>th</sup> Ave. near the railroad tracks.
- CEI will start sanitary sewer work on N. 4<sup>th</sup> Ave. near E. 6<sup>th</sup> St. and work toward E. 7<sup>th</sup> St.
- CEI will continue with water main installation working from south to north along N. 4<sup>th</sup> Ave.
- The contractor will start to remove portions of N. 4<sup>th</sup> Ave. pavement between E. 5<sup>th</sup> St and E. 7<sup>th</sup> St.

### **What you need to know:**

- Residents should continue to put their garbage and recycling receptacles out at their normal location and time/day of the week. CEI or the garbage service will pickup receptacles at their normal location. In some instances, receptacles will be transported to be emptied. If this happens, all receptacles will be tagged and returned to their normal location within the day.
- The contractor will notify property owners if work is expected to impact access to property or utility services. If property owners lose utility service, please contact your local service provider.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground items, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this very important project.

*If you have any questions, please contact Keith Henkel, City of Washington at 319-653-6584 ext. 123 or by email at [khenkel@washingtونيowa.gov](mailto:khenkel@washingtونيowa.gov) or John Washington with FOX Engineering at (515)-233-0000 or by email at [jgw@foxeng.com](mailto:jgw@foxeng.com).*



Steven Soupir, P.E., Project Manager  
FOX Engineering Associates, Inc.  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000

Keith Henkel, Engineering Tech  
City of Washington  
215 E. Washington Street  
Washington, IA 52353  
Office: 319-653-6584 ext. 123

William Miller, Owner, VP  
Cornerstone Excavating, Inc.  
1320 W. Main Street  
Washington, IA 52353  
Office: 319-653-3957