Southeast Basin I&I Project

Weekly Construction Update

The intent of this weekly update is to provide an overview of the construction completed and a projection of construction activities in the following week. It is intended to be a general overview and tentative in nature. Construction progress may differ from the information provided as a result of weather or other construction elements.

Construction Overview for the Week of November 24th - November 30th

- Municipal Pipe Tool's (MPT) subcontractor, Redina Construction Company Inc., lining of manholes continues to be delayed due to equipment problems.
- MPT did not complete any work this week.

What to Expect the Week of December 1st - December 7th

- MPT will begin the lateral service grouting at the main connections.
- MPT is anticipating that Redina Construction Company Inc. will not continue with manhole lining work this
 week.

What you need to know

- Working hours are generally Monday-Friday (7:00 am to 9:00 pm). Work on the weekends and at night require city approval. Occasionally, issues arise during construction that requires working hours to be extended.
- The contractor is required to notify property owners if work will impact access to property.
- Please contact your local service provider to report any utility outages.
- While the contractor is completing construction activities, roadway and driveway access may be temporarily restricted.
- Construction projects are fluid in nature and depend on many variables. Examples are poor weather, utility
 conflicts, unknown buried facilities, and fabrication schedules. We appreciate your patience and
 understanding as schedules are adjusted.

If you have any questions, please contact Chuck Southwick, project observer with FOX Engineering, at 515-339-6142 or email at cws@foxeng.com. In addition, you may contact Steven Soupir, Project Manager with FOX Engineering, at 515-233-0000 or email at sps@foxeng.com. Please do not contact the contractor directly if possible. Thank you for your cooperation in this matter.





