

N. 4th Ave. Improvements

Construction Update – Washington, IA



The intent of this update is to give an overview of work completed and a projection of work expected in the following weeks. It is intended to be a general overview and be tentative in nature. Construction progress may differ from the information provided due to weather or other construction elements.

Previous Work Overview: June 15 – June 26

- Existing utilities such as natural gas mains and communication lines have been relocated. Relocating these utilities will help avoid unintended service interruptions during other phases of construction.
- Cornerstone Excavating Inc. (CEI) has closed portions of N. 4th Ave. either completely or partially from E. 3rd St. to E. 7th St.
- CEI started sanitary sewer work on N. 4th Ave. near the railroad tracks.
- CEI started water main installation near the corner of N. 4th Ave. and E. 5th St. and has been working north along the east edge of N. 4th Ave.
- CEI has marked and sawcut existing paving for future removals.

Upcoming Work Overview: June 27 – July 6

- CEI will continue sanitary sewer work on N. 4th Ave. near the railroad tracks.
- CEI will continue with water main installation working from south to north along N. 4th Ave.
- The contractor may start to remove portions of N. 4th Ave. pavement between E. 5th St and E. 7th St.

What you need to know:

- The contractor will notify property owners if work is expected to impact access to property or utility services.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- During construction if property owners lose utility service, please contact your local service provider.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground items, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

If you have any questions, please contact Keith Henkel, City of Washington at 319-653-6584 ext. 123 or by email at khenkel@washingtونيowa.gov or John Washington with FOX Engineering at (515)-233-0000 or by email at jgw@foxeng.com.



Steven Soupir, P.E., Project Manager
FOX Engineering Associates, Inc.
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Keith Henkel, Engineering Tech
City of Washington
215 E. Washington Street
Washington, IA 52353
Office: 319-653-6584 ext. 123

William Miller, Owner, VP
Cornerstone Excavating, Inc.
1320 W. Main Street
Washington, IA 52353
Office: 319-653-3957